June 12, 2018

amec foster wheeler

Special Master Susan Calkins 2112 Promontory Point Lane Gold River, CA 95670

Subject: Monthly Status Report 29 for May 2018 Penobscot River Estuary Phase III - Engineering Study

Dear Ms. Calkins:

Amec Foster Wheeler Environment and Infrastructure, Inc. (Amec Foster Wheeler) is pleased to submit this monthly Status Report for the Penobscot River Estuary Phase III - Engineering Study. This report covers the period from May 1, 2018 through May 31, 2018. A cash flow projection through September 2018 is also attached.

ACTIVITIES AND EVENTS DURING THE REPORTING PERIOD

Task 2A - Technologies and Remedial Approaches for Consideration

- Work Order 2A-040A Permitting Support for Alternatives Evaluation:
 - No activity during the period
- Work Order 2A-051 Leachability/Toxicity Testing:
 - No activity during the period
- Work Order 2A-053 Dewatering / Flocculant Testing / Water Treatment:
 - No activity during the period
- Work Order 2A-054 Sediment Erosion and Transport Testing:
 - No activity during the period
- Work Order 2A-055 Amendment Test Plot Re-sampling:
 - No activity during the period
- Work Order 2A-080 Alternatives Evaluation Report:
 - Charges associated with Litigant Request for Information
- Work Order 2A-100 Hydrodynamic Evaluation
 - May 25, 2018: Issue Final Hydrodynamic Simulation Report to Special Master/Litigants

Tasks 3/3A - Risk Reduction Evaluation

- Work Order 3A-010 BAFs/BSAFs, Biota Trending Analysis:
 - No activity during the period

Monthly Status Report 29 for May 2018 Penobscot River Estuary Phase III - Engineering Study

- Work Order 3A-020 Baseline Risk Assessments:
 - No activity during the period

Tasks 4/4A - Potential Data Needs and Additional Field Work

- Work Order 4A-010 Analytical Methods Evaluation and OC Study (formerly Work Order 012):
 - Conceptual Site Model refinement
- Work Order 4A-030 2017 Marsh Platform Sediment Characterization:
 - May 11, 2018: Final Marsh Platform Characterization Report issued to Special Master/Litigants
- Work Order 4A-040 2017 Sediment and Water Quality Monitoring:
 - Removal of turbidity meter from Eddington location
- Work Order 4A-050 2017 Biota Monitoring:
 - No activity during the period
- Work Order 4A-060 2017 Additional Mobile Pool Characterization:
 - May 25, 2018: Final 2017 Additional Mobile Sediment Characterization Technical Memorandum issued to the Special Master/Litigants
- Work Order 4A-070 2017 Intertidal and Subtidal Sediment Characterization:
 - June 1, 2018: Final 2017 Intertidal and Subtidal Sediment Characterization Report issued to Special Master/Litigants
- Work Order 4A-080 Thin-Interval Core Sampling:
 - Preliminary review of Litigant comments on the Draft Thin-interval Core Sampling Report

Tasks 5A – Phase III Engineering Study Report

- Work Order 5A-010 Phase III Engineering Study Report
 - Charges associated with Litigant Request for Information

Tasks 6A – Meetings/Communications

- Work Orders 6A-010/6A-020 Meetings/Reporting:
 - May 21, 2018: Amec Foster Wheeler submitted the Monthly Report and Invoice #J02208136 for the month of April 2018 to the Special Master/Litigants

Task 7/7A – Community Involvement

- Work Orders 006/7A-010 Community Involvement:
 - Updated the website document repository to include the most recent monthly reports

PROPOSED ACTIVITES FOR THE FOLLOWING PERIOD

Tasks 2/2A - Technologies and Remedial Approaches for Consideration

- Work Order 2A-040A Permitting Support for Alternatives Evaluation:
 - Continue permitting support for Alternatives Evaluation
- Work Order 2A-051 Leachability/Toxicity Testing:
 - Awaiting comments from the Litigants on the Draft Alternatives Evaluation Report
- Work Order 2A-053 Dewatering / Flocculant Testing / Water Treatment:
 - Awaiting comments from the Litigants on the Draft Alternatives Evaluation Report
- Work Order 2A-054 Sediment Erosion and Transport Testing:
 - Awaiting comments from the Litigants on the Draft Alternatives Evaluation Report
- Work Order 2A-055 Amendment Test Plot Re-sampling:
 - Awaiting comments from the Litigants on the Draft Alternatives Evaluation Report
- Work Order 2A-080 Alternatives Evaluation:
 - Awaiting comments from the Litigants on the Draft Alternatives Evaluation Report
- Work Order 2A-100 Hydrodynamic Evaluation:
 - No further activities planned under this Work Order

Task 3 - Risk Reduction Evaluation

- Work Order 3A-010 BAFs/BSAFs, Biota Trend Analyses:
 - Limited activities anticipated under this task
- Work Order 3A-020 Baseline Risk Assessments:
 - Initiate revisions to the Risk Assessment Report based on Litigant comments

Task 4 - Potential Data Needs and Additional Field Work

- Work Order 4A-010 Analytical Methods Evaluation and OC Study (formerly Work Order 012):
 - Limited activity anticipated under this task
- Work Order 4A-040 2017 Sediment & Water Quality Monitoring:
 - Limited activity anticipated under this task
- Work Order 4A-050 2017 Biota Monitoring:
 - Initiate revisions to the Draft 2017 Biota Monitoring Report based on Litigant comments
- Work Order 4A-060 Additional Mobile Pool Characterization:
 - Final 2017 Additional Mobile Sediment Characterization Report due to Special Master/Litigants on June 1, 2018
- Work Order 4A-070 Additional Intertidal and Subtidal Sediment Characterization:
 - No further activities planned under this Work Order

Monthly Status Report 29 for May 2018 Penobscot River Estuary Phase III - Engineering Study

- Work Order 4A-080 Thin-Interval Core Sampling:
 - Initiate revisions to the Draft 2017 Thin-Interval Core Sampling Report based on Litigant comments

Task 6A – Meetings/Communications

- Work Orders 6A-010/6A-020 Meetings/Reporting:
 - Prepare and submit monthly report, cash flow projection, and updated project schedule for May 2018 to the Special Master/Litigants

Task 7/7A – Community Involvement

- Work Orders 006/7A-010 Community Involvement:
 - Monitor incoming messages from interested parties regarding the website content
 - Post monthly reports to project website
 - Follow-up by phone or email with interested parties

FUTURE MEETINGS AND CONFERENCE CALLS

• None currently scheduled

CASH FLOW PROJECTION

Please refer to Attachment A for the Amec Foster Wheeler financial status summary and cash flow projection through September 2018.

PROJECT DELIVERABLES SCHEDULE

The schedule below provides an overview of project deliverable dates:

Work Order	Deliverable	Draft to SM/Litigants	REVISED Comments Due from Litigants	REVISED Final to SM/ Litigants
4A-030	Technical Memorandum - 2017 Marsh Platform Characterization	12/11/2017	1/26/2018	5/11/2018
2A-100	Hydrodynamic Model Report	12/22/2017	2/9/2018	5/25/2018
4A-060	Technical Memorandum - 2017 Additional Mobile Sediment Characterization	1/11/2018	3/2/2018	5/25/2018
4A-070	Technical Memorandum - 2017 Intertidal & Subtidal Sediment Characterization	2/2/2018	3/21/2018	6/1/2018
7A-010	Community Involvement Plan	12/14/2017	2/2/2018	7/27/2018
4A-080	Thin-Interval Sampling (Geochron Core) Report	2/28/2018	4/13/2018	8/10/2018
4A-050	2017 Biota Monitoring Report	2/16/2018	4/5/2018	8/10/2018
3A-020	Risk Assessment Report	2/9/2018	3/30/2018	8/17/2018
2A-080	Alternatives Evaluation Report	3/15/2018	7/13/2018	9/7/2018
3A-020	Risk Reduction Report	3/15/2018	7/13/2018	9/7/2018
5A-010	Phase III Engineering Study Report	3/31/2018	7/13/2018	9/14/2018
5A-010	Long-Term Monitoring Recommendations (Section 8.7 of Phase III Eng Study Rpt)	4/7/2018	7/13/2018	9/14/2018

Shaded dates indicate actual completion dates

Monthly Status Report 29 for May 2018 Penobscot River Estuary Phase III - Engineering Study

If you have any questions regarding the information contained in this report, please call me at 207-651-0315.

Sincerely,

an Dalk

Nelson Walter, PE, LSP, LEP, PMP Principal Project Manager

Attachments

Attachment A - Cash Flow Projection

cc: Mitchell Bernard (NRDC) Jared Thompson (NRDC) Project File (3616166052) Patricia Duft (Mallinckrodt) Jeffrey Talbert (Preti Flaherty)